

ATTACHMENT #2



MEMORANDUM

TO: Patricia Wahto
JNU Airport Manager

DATE: May 4, 2017

FROM: Ken Nichols, P.E., C.M.

RE: Monthly Report

General

Project specific summaries of project status and activity are presented below. Additionally, I have attached a table of project status information.

Airport Sustainability Master Plan

I will have transmitted geometry of the proposed TWY C area for revisions to AECOM.

Runway Safety Area (RSA) Expansion Phases I and IIA

Final closeout paperwork will be sent to the Federal Aviation Administration (FAA).

RSA Expansion Phase IIB

The project is ahead of schedule at this point. Secon continues to exceed production. A handful of minor change orders have been processed along with work directives that will result in a net decrease of the contract amount. Bedrock was encountered during the well installation. The contractor and design team agreed on a modified installation procedure today so the drilling can proceed with no cost or schedule impacts to the drilling. I expect the overall impact to the work to be minor.

Runway 8/26 Rehabilitation

Agreement was reached on an amount to withhold for final payment. Final payment will be made when the tax release is received from the Department of Labor.

Air Cargo Hard Stand

Secon provided the lowest responsive and responsible bid and was awarded the contract. Notice to Proceed was issued on April 27 and the Pre-Construction Meeting was held yesterday. The baseline schedule shows work beginning at Gate 5 on May 13 with completion on June 7. According to the schedule, the cargo area work will begin on May 16, and be complete by June 30.

Alaska Department of Environmental Conservation Storm Water Multi-Sector General Permit

I am awaiting the sampling results from the April 5 sampling event. During spring, summer, and fall, no laboratory analysis is required. Quarterly inspections will be completed.

ATTACHMENT #2

Float Pond Improvements

A grant application package was completed in April. A Request for Proposals for consultant selection is needed to proceed with design.

Taxiway A and F Rehabilitation, Taxiway C, D, E Runway Incursion Mitigation

A stakeholder meeting and Safety Risk Management workshop were completed in April. I expect preliminary design deliverables and a summary report of the workshop in May.

Maplesden Access

Staff has coordinated with lands department, legal department and the FAA on the process.

Emergency Vehicle Access Road Extension

The internal draft Environmental Assessment will be sent to the FAA for their review soon.

Lavatory Waste Dump Station

I expect to complete the design soon.

ATTACHMENT #2

PROJECT STATUS

Prepared by Kenneth S. Nichols, PE, CM

Project	Status	Schedule	Contractor	Notes
Airport Sustainability Master Plan				
Finalize ALP	DRAFT		AECOM	Revisions in progress for RIM
Economic Impact Report			AECOM/Sheinberg	Final
Finalize Report		tbd	AECOM	Schedule depends on FAA review of ALP
Runway Safety Area Phase I				
Closeout	In Progress	Construction Complete	AIC	Final Easement to be Recorded
Runway Safety Area Phase IIA				
Closeout	In Progress	Construction Complete	Secon	Grant Closeouts for FAA
Runway Safety Area Phase IIB				
Construction	In Progress	April to November 2017	SECON	
Runway 8/26 Rehabilitation				
Closeout	In Progress	tbd	Secon	Awaiting Tax Release from DOL for final Payment to Secon
Air Cargo Hardstand				
Construction	In Progress	May-June 2017	Secon	
Runway 26 MALSR				
Planning and Permitting	tbd	tbd	staff	Ongoing dialogue with FAA and Lobbyist
ADEC Storm Water Multi-Sector General Permit				
Monitoring	In Progress	Quarterly (summer)	Staff	Awaiting sample results for Annual Report
Float Pond Improvements				
Planning and Permitting	Permitting	Summer 2017	staff	USACE Nationwide
Design	tbd	RFP May 2017	tbd	
Construction	tbd	Winter 2017-2018	tbd	
Taxiway A & F Rehab, Taxiway C, D, E RIM				

ATTACHMENT #2

PROJECT STATUS

Prepared by Kenneth S. Nichols, PE, CM

Formulation, Planning, Permitting	In Progress	Summer 2017	Staff/PDC	
Design	Future	Fall/Winter 2017	tbd	
Construction	Future	2018-2019	tbd	
Maplesden Access				
Feasibility	tbd	tbd	staff	
EVAR Extension				
Environmental Assessment	Internal Draft	tbd	DOWL/Staff	
Lavatory Waste Dump Station				
Design	50%	Spring 2016-2017	PDC/Staff	
Construction	tbd	Spring 2017	tbd	