

ATTACHMENT #1



MEMORANDUM

TO: Patricia Wahto
JNU Airport Manager

DATE: June 8, 2017

FROM: Ken Nichols, P.E., C.M.
JNU Airport Engineer

RE: Monthly Report

General

Project specific summaries of project status and activity are presented below. Additionally, I have attached a table of project status information.

Airport Sustainability Master Plan

The updated Airport Layout Plan with updated connector taxiway geometry has been submitted to Federal Aviation Administration (FAA).

Runway Safety Area Expansion Phase IIB

The project is still ahead of schedule. Loopfield well drilling will be completed today. A handful of minor change orders have been processed along with work directives that will result in an approximate 2.5% increase to the contract amount.

Runway 8/26 Rehabilitation

Final payment will be made when final paperwork is received from the Department of Labor.

Air Cargo Hard Stand

Delays in materials delivery have slowed the schedule substantially. Both work areas are ready for rebar when it arrives next week.

Alaska Department of Environmental Conservation Storm Water Multi-Sector General Permit

Sampling results from the April 5 sampling event showed no exceedances of permit limits. Quarterly inspections will proceed through the summer.

Float Pond Improvements

Three proposals were received yesterday for the design of the improvements. The evaluation committee will review the proposals and potentially have results, with the successful consultant team names within the next couple weeks.

Taxiway A and F Rehabilitation, Taxiway C, D, E Runway Incursion Mitigation

I received several preliminary design deliverables and a draft permit package to review. Applications for permits will be sent to the Alaska Department of Fish & Game and U.S. Army Corps of Engineers.

ATTACHMENT #1

Maplesden Access

Staff has coordinated with the Lands Department, Law Department and the FAA on the process.

Emergency Vehicle Access Road Extension

The internal draft Environmental Assessment will be sent to the FAA for their review soon.

Lavatory Waste Dump Station

I expect to complete the design soon.

ATTACHMENT #1 PROJECT STATUS

Prepared by Kenneth S. Nichols, PE, CM

Project	Status	Schedule	Contractor	Notes
Airport Sustainability Master Plan				
Finalize ALP	DRAFT		AECOM	Revisions in progress for RIM
Economic Impact Report			AECOM/Sheinberg	Final
Finalize Report		tbd	AECOM	Schedule depends on FAA review of ALP
Runway Safety Area Phase I				
Closeout	In Progress	Construction Complete	AIC	Final Easement to be Recorded
Runway Safety Area Phase IIA				
Closeout	In Progress	Construction Complete	Secon	Grant Closeouts for FAA
Runway Safety Area Phase IIB				
Construction	In Progress	April to November 2017	SECON	
Runway 8/26 Rehabilitation				
Closeout	In Progress	tbd	Secon	Awaiting Tax Release from DOL for final Payment to Secon
Air Cargo Hardstand				
Construction	In Progress	May-June 2017	Secon	
Runway 26 MALSR				
Planning and Permitting	tbd	tbd	staff	Ongoing dialogue with FAA and Lobbyist
ADEC Storm Water Multi-Sector General Permit				
Monitoring	In Progress	Quarterly (summer)	Staff	
Float Pond Improvements				
Planning and Permitting	Permitting	Summer 2017	staff	USACE Nationwide
Design	tbd	RFP May 2017	tbd	
Construction	tbd	Winter 2017-2018	tbd	
Taxiway A & F Rehab, Taxiway C, D, E RIM				
Formulation, Planning, Permitting	In Progress	Summer 2017	Staff/PDC	

ATTACHMENT #1 PROJECT STATUS

Prepared by Kenneth S. Nichols, PE, CM

Design	Future	Fall/Winter 2017	tbd	
Construction	Future	2018-2019	tbd	
Maplesden Access				
Feasibility	tbd	tbd	staff	
EVAR Extension				
Environmental Assessment	Internal Draft	tbd	DOWL/Staff	
Lavatory Waste Dump Station				
Design	50%	Summer 2017	PDC/Staff	
Construction	tbd	Summer 2017	tbd	