



TO: Patricia Wahto  
JNU Airport Manager

DATE: July 5, 2017

FROM: Ken Nichols, P.E., C.M.  
Airport Engineer

RE: Monthly Report

**General**

Project specific summaries of project status and activity are presented below. Additionally, a table of project status information is attached.

**Airport Sustainability Master Plan**

I have received a draft of the document (except the financial plan chapter) and will circulate for review. We will give an update at the August 8 Board meeting and present it to the Assembly Committee of the Whole (COW) on August 30, 2017.

**RSA Expansion Phase IIB**

Secon is proceeding ahead of schedule including some innovative scheduling coordination with F&W for site utilization. Change orders issued to-date total \$141,349 (3.4% of the contract).

**Runway 8/26 Rehabilitation**

Final payment will be made when final paperwork is received from the Department of Labor and Secon.

**Air Cargo Hard Stand**

Secon will pave the cargo hardstand area tomorrow. Striping should occur next week (weather dependent) and the area will be turned over to the airlines for use about July 15.

**Alaska Department of Environmental Conservation Storm Water Multi-Sector General Permit**

A quarterly inspection was performed on June 30, 2017. Quarterly inspections will proceed through the summer.

**Float Pond Improvements**

Of the three proposals received, the selection committee recommended proceeding with PND to negotiate a contract for design, construction administration, and inspection services for the project.

**Taxiway A and F Rehabilitation, Taxiway C, D, E Runway Incursion Mitigation**

I have reviewed the permit package and will submit to the Alaska Department of Fish & Game and U.S. Army Corps of Engineers next week.

## **ATTACHMENT #1**

### **Maplesden Access**

After a meeting with staff in June, the developer is preparing a sketch plat for review to show potential land swap and right of way creation.

### **Emergency Vehicle Access Road Extension**

Due to several other priorities and the timing for this project (2019) I have yet to submit the Internal Draft Environmental Assessment (EA) to the Federal Aviation Administration for their review.

### **Lavatory Waste Dump Station**

Design of this project has again been delayed due to competing priorities and new initiatives.

### **Transportation Network Company (TNC) Staging Area**

A staging area for TNC (aka 'ride share') vehicles will be created along Yandukin utilizing the existing curb cut north of the intersection with Shell Simmons.

# ATTACHMENT #1

## PROJECT STATUS

Prepared by Kenneth S. Nichols, PE, CM

Project	Status	Schedule	Contractor	Notes
<b>Airport Sustainability Master Plan</b>				
Finalize ALP	DRAFT		AECOM	FAA Review
Economic Impact Report			AECOM/Sheinberg	Final
Finalize Report		tbd	AECOM	Schedule depends on FAA review of ALP
<b>Runway Safety Area Phase I</b>				
Closeout	In Progress	Construction Complete	AIC	Final Easement to be Recorded
<b>Runway Safety Area Phase IIA</b>				
Closeout	In Progress	Construction Complete	Secon	Grants Closed Out
<b>Runway Safety Area Phase IIB</b>				
Construction		April to September 2017	SECON	
<b>Runway 8/26 Rehabilitation</b>				
Closeout	In Progress	tbd	Secon	Awaiting final paperwork
<b>Air Cargo Hardstand</b>				
Construction	In-Progress	April-July 2017	Secon	Substantial Completion Expected by July 14.
<b>Runway 26 MALSR</b>				
Planning and Permitting	tbd	tbd	staff	Ongoing dialogue with FAA and Lobbyist
<b>ADEC Storm Water Multi-Sector General Permit</b>				
Monitoring	In Progress	Quarterly	Staff	
<b>Float Pond Improvements</b>				
Planning and Permitting	Permitting	Summer 2017	tbd	USACE Nationwide
Design	tbd	Summer	tbd	Contract Negotiations
Construction	tbd	Winter 2017-2018	tbd	
<b>Taxiway A &amp; F Rehab, Taxiway C, D, E RIM</b>				
Formulation, Planning, Permitting	In Progress	Summer 2017	Staff/PDC	Next Step: Permits Applications

## ATTACHMENT #1

# PROJECT STATUS

Prepared by Kenneth S. Nichols, PE, CM

Design	Future	Fall/Winter 2017	tbd	
Construction	Future	2018-2019	tbd	
<b>Maplesden Access</b>				
Feasibility	tbd	tbd	Staff/proponent	
<b>EVAR Extension</b>				
Environmental Assessment	Internal Draft	tbd	DOWL/Staff	
<b>Lavatory Waste Dump Station</b>				
Design	50%	Summer 2017	PDC/Staff	
Construction	tbd	Summer 2017	tbd	